

DATE

LETTER NO.

YES

NO

TO : D/L

FROM: OL/EO/BF

ATTN:

Mike - Re suggested strategy on OJCS air handlers:

O/Comp supports our view that operating components are responsible for funding utilities requirements for installations controlled by operating components. (Policy statement included in Budget Call FY 76 dated July 1974)

Within this frame of reference I suggest that OJCS shouldn't come to us with their funding problem--it should be presented to DD/A for resolution. I agree with Glenn that if we were to fund it from Engineering Support we would be establishing a bad precedent.

From the practical viewpoint I believe that Engineering Support probably has enough money to cover the job without jeopardy to any of our requirements.

Suggestion: Advise OJCS to present their problem to DD/A. At the same time we can informally advise DD/A that we can provide temporary help in meeting this funding problem. Since the fiscal year is just starting, we can fund the requirement. However, if at a later date we find we are in trouble because of the charge, we will look to DD/A to bail us out.

SIGNATURE

REPLY

DATE

P.S. I find it very hard to believe that as of 3 September 1974 with 10 months remaining in the FY that OJCS doesn't have the money.

SIGNATURE

RESPONDER'S FILE

FORM 5-67 1831

USE PREVIOUS EDITIONS

See Air Handler - Bm 6-60 3

3,472
495

2 years @ \$7 x 45,000 = \$630,000 ~~any 60,000~~
(\$6 rental + .50 moving ea. way)
Renovations @ \$10 = 450,000
1080,000
Say \$1,000,000

Computer Center ESTIMATE South side first floor
based on 45000 sq. feet area.

Demolition \$ 65,700

Remove walls, ceilings, electric, haul away

New ceiling 45000 sq ft 210,000
luminous, air distribution

New SPV perimeter walls 54,000
internal partition walls, steel windows

New partitions, fire barriers

fire barriers & subdivisions 25000 sq ft 40,000

New Doors: 200 7,000

Repaint exterior walls. 2,000

Pedestal floor 45000 sq ft 200,000

578 700
sub total 579,000
to 60,000 \$ 200,

572,000

HVAC

Electric & Telephone

Data grid extension

1,530,000

1,675,000

760,000

30,000

sub

2,270,000

3,260

Total L&M direct cost. \$ 2,869,000

972,000

675,000

760,000

30,000

2,437

\$ 3,260,000

Say 3,250

Contractors direct cost. 2,400 ^{3,250} ~~2,864,000.00~~

10% Security & commission on sub. ²⁴⁰ + 287,000.00
 25% Overhead & profit. ⁶⁰⁰ + 720,000.00
 Estimated Award. ^{3,240} ~~3,876,000.00~~
 Contingency 15% ¹⁰ + 580,000
 4,827

Const Fund 4,456,000

Say 4,800,000

QSA Design

AGE 7% + ³³⁶ 270,000
 QSA review 45,100
 Surveys & plots 7,100
 Reproduction 7,250
 Invitation 750
 Travel. 2,100

~~\$ 332,300~~

QSA Titanaicum

Supervision 187,500
 Material test 5,000
 Travel 2,400

~~\$ 194,900~~

Say 200,000

194,900

527,220

1,800.

400

200

5,400.

TOTAL PROJECT

= \$ 4,983,220

\$ 110 + psf.
 45 1490
 65
 110
 45
 30

ESTIMATE COMPUTER CENTERDEMOLITION.

Remove ceiling 45,000 $\#$ @ 10¢ wgt = 2 lbs = 90,000 lb \$4,500

Remove light fixtures 1¢ 75¢ 600 @ 5¢ ea. \$3,000

Remove Elec. conduit in cldg & Floor. 50¢ p.s.f. \$22,500

Remove Doors

Remove partitions metal 45x100 = 4500 @ 5¢ p.s.f. \$22,500
2000 lb / 1200 $\#$ 1000 lb / 1000 $\#$

Remove masonry ptn 6" @ 50¢ p.s.f. \$8,000
 650 lf x 16 = 10,500 $\#$
 300 x 16 = 4800 $\#$
 15,300 $\#$

15,300 $\#$ = 7650 c.f. \approx 300 cyds

43 $\#$ /sf = $\frac{15,300 \times 43}{2000} \approx 330 \text{ TON}$

Rubbish Hauling =

Masonry rubble = 330 TON @ 10¢ = 8 mile haul. 3300

ceiling 45 TON @ 10¢ 8 450

Electric 400

Haul lights & partitions to depot 1000

\$5150

\$5200

L & M. Demolition Total = \$65,700

New Ceiling.

Suspended ceiling incl susp.

acoustic & luminous grille & air distrib

1.70

1.05

avg 1.80

lighting = 300 psf. (avg) \$4.80

45000 x 4.80

\$ 210,000

New SPV Perimeter Walls.

Internal, say 300 lin ft.

300 x 16 = 4800 ft² 8" bk reinf. 300 psf.

\$ 15,000

plaster $\frac{4800 \times 2}{9} = 1100$ sy @ 9

\$ 10,000

paint 9600 sf @ 20¢

2,000
27,000New SPV Treatment @ Windows. 1/4" plate

grilles in place.

120 windows.

1/4" plate 5' x 8' = 40 ft². 420 lb. + frame 450 lbs.

120 x 450 = 54000 lbs. = 27 ton @ \$1000

\$ 27,000

page total = $\frac{10}{54}$ \$ 264,000

Internal partitions

Allow 300 lf. per 6000 ft.

$$45 \div 6 = 7.5 \times 300 = \text{say } 2400 \text{ linft.}$$

$$2400 \times 7\frac{1}{2} = 21,000 \text{ ft}$$

Also fire barriers 100 linft / 5000 ft. 2HR.

$$9 \times 100 = 900 \text{ linft.}; 900 \times 16 = 14,400 \text{ ft}$$

some duplication,

Assumes 25,000 ft GWB ftw. @ 140

35,000

painting 22,000 @ 20¢ (3 coats)

$$\begin{array}{r} 4400 \\ \hline \$39,400 \end{array}$$
Doors

1 per every 15' internal ptw.

say 300 linft. 200 doors @ \$35 each.

7,000

46,400

Repaint Exterior walls.

640 linft.

$$\begin{array}{r} 300 \\ \hline 940 \end{array} \text{ say } 1000 \text{ ft} \times 7 = 7000 \text{ ft. patch \& paint } 20\text{¢}$$

1,800

$$\begin{array}{r} \text{Subtotal} \\ \$48,200 \end{array}$$

Corrected copy

COMPUTER CENTER CONSOLIDATIONS

Raised Floor:

45,000 Sq. Ft. @ \$4.00 per Sq. Ft.

This floor will include Micarta tile, 36" pedestals, stringers, and supply grilles.

\$ 200,000

~~20,000~~

Ventilation for 500 people X 15 c.f.m. = 6000 c.f.m. Convert A/C for humidification and ventilation

~~100,000~~ 100,000

Relocated

low

Chilled Water Grid:

500-Ton Chiller, Repipe Mechanical Room

200,000 925,000

high

Air Handlers 25 X \$7,000

7 x 25 = \$175,000

~~175,000~~ 200,000

?

Cable Trays - 33,000 Linear Feet

~~\$675,000~~ 275,000

TOTAL COST

\$1,700,000

G&A + 20%

340,000

Profit + 15%

310,000

TOTAL

\$2,350,000

Relocate entire area to first floor, north side

\$2,800,000

\$ 450,000 difference

ELECTRICAL ESTIMATE

Quantity	Description	Cost/P. U.	Total
24	42 ckt. Panelboards	\$1,100	\$ 26,400
	Labor		13,200
6	Main Panel Breakers	3,000	18,000
	Labor		9,000
14,400'	4" Conduit (Installed)	10	144,000
4,800'	4 - 500 MCM Cables (Installed)	11 <i>105,600</i>	<i>158,400</i> 52,800
6,900'	4 - 250 MCM Cable (Installed)	5	40,500
	Smoke and Heat Detection		20,000
	Labor		10,000
	<i>Centralized instrumentation to monitor environment</i>		<i>100,000</i>
	Halon Extinguisher System		50,000
	Labor		25,000
2,000	125V-15A Receptacles	13	26,000
	Labor		13,000
<i>delete</i> → 185	Window Plates (Steel)	65	12,000
	Labor		6,000
22,000'	#1/0 Cable to Receptacles	1	22,000
	Labor		11,000
200	Telephone Receptacles	11	2,200
	Labor		1,100
5,000'	Telephone Cable (Installed)	3	15,000
	15,000 KVA Transformer Capacity 480/208V		20,000
	Labor		10,000
	480V Switchgear		
	4 - AK-2-25 Breakers, & Panel Compartments, & Busing		17,000
	Labor		8,500
<i>678,300</i> <i>- 18,000</i> <i>660,300</i> <i>+ 100,000</i> <i>760,300</i>	<i>steel plates,</i>	<i>778,000</i> <i>← 678,300</i>	<i>572,700</i>
	TOTAL		\$ 572,700
	Expenses & Inflation(20%)		114,600 → <i>135,700</i>
			\$ 687,300
			<i>814,000</i>

ADDITIONAL COST FOR NORTH END

Quantity	Description	Cost/P. U.	Total
2,150'	3-750 MCM Cable (Installed)	\$ 12	\$ 27,800
650'	5" Conduit (Installed)	14	9,100
1	HV Switchgear & Cabinet		25,100
	TOTAL		\$ 62,000
	C Vault Expansion		300,000
	SUBTOTAL		\$ 362,000
	Expenses & Inflation(20%)		72,400
	TOTAL		\$ 434,400

North cost diff.

A/C 450,000

Elect 362,

712,000 say 700

Contractor @ 35% 105

805

Conting. @ 10% 80

885

say 900

GSA @ 20% 180

1080

Say \$ 1,100,000